

PRECISE CONSTRUCTION, INC.

5026 TRENTON STREET • TAMPA, FLORIDA 33619 • 813.241.2403 • FAX 813.241.1422

August 13, 2008

RE: Kids Charity of Tampa Bay – Weekly Subcontractor Meeting

Location: Construction Site

Duration: 7:58am – 8:15am

ATTENDEES: Henry Gonzalez, Steve Thomas, David Troester, Tony Thompson, Doug Wyllie, Dave O (F&S), Gail Pritchard, Ron Kohl

1. The following items were discussed:
 - a. Sitework.
 - (1) BASIC is coordinating with Water Resource Services for the tap date. The area of the tap is to be exposed before the actual tap is made.
 - (2) The fire hydrant which will permit the day care center to open will be in operation approximately 2 weeks after the tap is made.
 - (3) David Troester confirmed that on-site sanitary structure installation is scheduled begin during the week of August 18.
 - b. Off Site Issues. Off-site installation of the force main is nearly complete along Hummingbird Lane with the exception of the jack and bore operation.
 - c. Concrete & Masonry.
 - (1) Residence C – Residence C exterior masonry is complete.
 - (2) Residence D – Exterior walls are complete. Interior wall fill cells are scheduled to be poured on August 14.
 - (3) HVAC pads for Residences A and B will be poured by the end of business on Friday, August 15.
 - d. Plumbing.
 - (1) Gonzalez Plumbing and F&S asked for clarification regarding the framing at the bathtubs, including blocking for installation of shower curtains.
 - (2) A decision on routing of the water supply line for the commode is also required.
 - (3) Preston Sullivan will provide guidance.
 - e. Mechanical. Residence A HVAC rough-in is complete; Residence B rough-in is underway.
 - f. Electric. A decision is needed on switching for the kitchen area lighting. The added lights at the kitchen need to be switched separately from the common room lights.
 - g. Roofing.
 - (1) Soffit and fascia is underway for Residence A.
 - (2) Truss Installation.
 - (a) Residence C – truss installation is complete; sheathing is underway.
 - (b) Residence D – Truss installation will commence when the interior walls are complete.
 - (3) Roof Penetrations. There will be two plumbing penetrations and 5 HVAC penetrations per residence.
 - h. Fire Sprinklers. Some of the sprayed insulation adhered to the fire sprinkler piping in Residence A. WAFS checked with the manufacturer and learned that the sprayed insulation is too caustic to remain in contact with the piping. This piping will have to be replaced. On the remaining structures, the spray insulation will be applied before the fire sprinkler main and branches are installed.
 - i. Finishes. Gail Pritchard stated that Ed Tillery is scheduled to begin applying stucco on each residence on August 14 or 15.

PRECISE CONSTRUCTION, INC.

5026 TRENTON STREET • TAMPA, FLORIDA 33619 • 813.241.2403 • FAX 813.241.1422

2. The next weekly meeting will be held on Wednesday, August 20th, 2008, at 8:00am.
3. Notes: